

<div>GAUTAM</div> <div>SOLAR</div>		<div>Gautam Solar Private Limited</div> <div>IPQC Check Sheet</div>			<div>Document No.</div> <div>GSPL/IPQC/IPC/003</div> <div>Issue Date</div> <div>01/12/2024</div> <div>Rev. No./Rev.Date</div> <div>01/30-08-2025</div>	
Date: 2025-11-16		Time:	Shift: A		Po.no.: 1234567	
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
1	Shop Floor	Temperature	once per shift	Temp. ≤53°C	Time: 08:00 AM - 26.68°C	OK
		Humidity	once per shift	RH ≤60%	Time: 08:00 AM - 56% RH	Acceptable
2	Glass Loader	Glass dimension(L*W*T)	once per shift	As Per PO	2376.66mm x 1127.37mm x 2.03mm	Match PO
		Appearance(Visual)	once per shift	Glass Broken, Crack, Scratches and Line mark not allowed	No Defects Found	Good
3	EVA/EPE Cutting	EVA/EPE Type	once per shift	As per approved BOM	EPE304	OK
		EVA/EPE dimension(L*W*T)	once per shift	As per Specification	2378.09mm x 1125.22mm x 0.7mm	—
		EVA/EPE Status	once per shift	Not allowed dust & foreign particle/Cut & non Uniform Embossing /Mfg Date	No Damage	Good
4	Eva/EPE Soldering at edge(If Applicable)	Soldering Temperature and Quality of Soldering	Once per shift	As per specification and Should be properly soldered ( 400 ± 20°C)	Time: 08:15 AM - Temp: 392.45°C	Stable

<div>GAUTAM</div> <div>SOLAR</div>	<div>Gautam Solar Private Limited</div> <div>IPQC Check Sheet</div>	<div>Document No.</div> <div>GSPL/IPQC/IPC/003</div> <div>Issue Date</div> <div>01/12/2024</div> <div>Rev. No./Rev.Date</div> <div>01/30-08-2025</div>	
Date: 2025-11-16	Time:	Shift: A	Po.no.: 1234567

Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
5	Cell Loading	Cell Manufacturer & Eff.	once per shift	Refer Process Card	Solar Space	No defects
		Cell Size(*W)	once per shift	Refer Process Card	182.52mm x 105.01mm	Clear
		Cell Condition	once per shift	Free From dust,finger spot,color variation	Clean - No Defects	Clear
		Cleanliness of Cell Loading Area	once per shift	No unwanted or waste material should be at Cell Loading Area	Clean Surface	OK
		Verification of Process Parameter	once per shift	ATW Stringer Specification	Auto Bussing	Acceptable
		Cell Cross cutting	once per shift	Both side cutting should be equal.	-0.05mm	Pass
		Verification of Process Parameter	once Month	ATW Stringer Specification	Taping Proper	Acceptable

6	Tabber & stringer	Visual Check after Stringing	once 1 String/T5 shift	TS Visual Criteria	TS01A: OIC TS01B: OIC TS02A: OIC TS02B: OIC TS03A: OIC TS03B: OIC TS04A: OIC	Clear
		EL Image of Strings	once 1 String/T5 shift	TS EL Criteria	TS01A: OIC TS01B: OIC TS02A: OIC TS02B: OIC TS03A: OIC TS03B: OIC TS04A: OIC TS04B: OIC	Clear
		String length	once 1 String/Stringer/ shift	Refer Process Card	TS01A: 1163.0mm TS01B: 1163.6mm TS02A: 1163.7mm TS02B: 1162.9mm TS03A: 1163.7mm TS03B: 1162.4mm	OK
		Cell to Cell Gap	once 1 String/Stringer/ shift	Refer Process Card	TS01A: OIC TS01B: OIC TS02A: OIC TS02B: OIC TS03A: OIC TS03B: OIC TS04A: OIC	Pass
		Verification of Soldering Peel Strength	2 cell each stringer Front & Back. per shift	Peel Strength $\geq 1N$	TS01A: OIC TS01B: OIC TS02A: OIC TS02B: OIC TS03A: OIC TS03B: OIC TS04A: OIC TS04B: OIC	Pass
		String to String Gap	once per shift		As per spec	Within tolerance
		Cell edge to Glass edge distance (Top,bottom & sides)	once per shift	Refer Process Card & Module Drawing	TS01A: OIC TS01B: OIC TS02A: OIC TS02B: OIC TS03A: OIC TS03B: OIC TS04A: OIC TS04B: OIC	OK
		Soldering Peel Strength b/w Ribbon to busbar interconnector	once per shift	$\geq 2N$	TS01A: OIC TS01B: OIC TS02A: OIC TS02B: OIC TS03A: OIC TS03B: OIC TS04A: OIC TS04B: OIC	No defects

7	Auto bussing , layup & Tapping	Terminal busbar to edge of Cell	once per shift	132 Cell module drawing, Refer Module Drawing- GSPL/N144/G/001	Refer Module Drawing	Pass
		Soldering Quality of Ribbon to busbar	Every 4h per shift	No Dry/Poor Soldering	Busbar Peel: 22.22N	—
		Top & Bottom Creepage Distance/Terminal busbar to Glass Edge.	Every 4h per shift	Creepage distance should be as per process card/Drawing	Top: 11.96mm   Bottom: 12.28mm	—
		Verification of Process Parameter	once per shift	Specification for Auto Bussing	No Shift	Good
		Quality of auto taping	Every 4h per shift	Taping should be proper,no Cell Shifting allowed	Proper	Pass
8	Auto RFID Logo/Barcode placing (If Applicable)	Position verification of RFIDs Logo /Barcode placing	Every 4h per shift	Should not be tilt	Tilt: -0.26mm	—

<div>GAUTAM</div> <div>SOLAR</div>		<div>Gautam Solar Private Limited</div> <div>IPQC Check Sheet</div>			<div>Document No.</div> <div>GSPL/IPQC/IPC/003</div> <div>Issue Date</div> <div>01/12/2024</div> <div>Rev. No./Rev.Date</div> <div>01/30-08-2025</div>	
Date: 2025-11-16		Time:		Shift: A		Po.no.: 1234567
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
9	EVA/EPE cutting	EVA/EPE Type	once per shift	EVA	EPE304	Verified
		EVA/EPE dimension(L*W*T)	once per shift	As per Specification	2378.58mm x 1124.6mm x 0.72mm	Match PO
		EVA/EPE Status	once per shift	Not allowed dust & foreign particle/Cut & non Uniform Embossing /Mfg Date	Clean Surface	Pass
10	Back Glass Loader	Glass dimension(L*W*T)	once Per shift	As per PO	2375.51mm x 1128.58mm x 2.0mm	—
11	Auto Busbar Flatten (If Applicable)	No. of Holes/ Holes dimension	once Per shift	3 hole with dimension 12mm ± 0.5mm	As per spec	Match PO
		Visual Inspection	5 pieces per shift	No crack/ breaks in busbar & properly flattened without bending and twisting	S.No: 10013 S.No: 10047 S.No: 10065 S.No: 10068 S.No: 10095	Clear
12	Pre lamination EL & Visual Inspection	EL Inspection and Visual Inspection	5 pieces per shift	Pre EL Inspection Criteria, Pre EL Visual Criteria	S.No: 10013 S.No: 10014 S.No: 10023 S.No: 10079 S.No: 10082	Pass

<div>GAUTAM</div> <div>SOLAR</div>	<div>Gautam Solar Private Limited</div> <div>IPQC Check Sheet</div>			<div>Document No.</div> <div>GSPL/IPQC/IPC/003</div> <div>Issue Date</div> <div>01/12/2024</div> <div>Rev. No./Rev.Date</div> <div>01/30-08-2025</div>
<div>Date: 2025-11-16</div>	<div>Time:</div>	<div>Shift: A</div>	<div>Po.no.: 1234567</div>	

Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
13	String Rework Station	cleaning of rework station/Soldering iron and sponge	once per shift	Rework Station should be Clean/Sponge should be Wet	Clean Surface	Good
		Soldering Iron Temp.	once per shift	400±30°C	Time: 08:00 - Temp: 23.45°C	OK
14	Module Rework Station	Method of Rework	once per shift	As per WI (GSPL/P/WI/012)	As per spec	—
		Cleaning of Rework station/Soldering iron sponge	once per shift	Rework Station should be Clean/Sponge should be Wet	No Residue - CLEAN	No contamination
		Soldering Iron Temp.	once per shift	400±30°C	Time: 08:00 - Temp: 24.63°C	Pass
15	Laminator	Monitoring of Laminator Process parameter	once per shift	Process Parameter of jinchen Laminator	As per spec	OK
		Cleaning of Diaphragm/release sheet	once 24h	Diaphragm/Release sheet should be clean,No EVA residue is allowed	No Residue - CLEAN	Clear
16	Auto Tape Removing (If Applicable)	Peel of Test b/w: EVA/Backsheet EVA/EPE/POE to Glass	All position All laminators to be covered in a month	E/G ≥60N/cm E /Bs≥60N/cm	As per spec	OK
		Gel Content Test		75to 95%	As per spec	Pass
		Visual Check after Lamination	5 pieces per shift	Check Tape Removing Should be smooth and No visual bubble Should be found.	S.No: 10003 S.No: 10019 S.No: 10021 S.No: 10039 S.No: 10070	Pass

GAUTAM SOLAR		Gautam Solar Private Limited IPQC Check Sheet			Document No. GSPL/IPQC/IPC/003 Issue Date 01/12/2024 Rev. No./Rev.Date 01/30-08-2025	
Date: 2025-11-16		Time:		Shift: A		Po.no.: 1234567
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
17	Auto Edge Trimming	Trimming Quality	5 pieces per shift	Excess layer from the glass edge should be removed,Uneven Trimming not allowed	Even Trim: 0.05mm deviation	—
		Trimming Blade life cycle	once per month	Worn out not allowed	Even Trim: -0.06mm deviation	Good
18	90° Visual Inspection	Visual Inspection	5 pieces per shift	Post Lam Visual Inspection Criteria	S.No: 10001 S.No: 10022 S.No: 10033 S.No: 10046 S.No: 10095	OK
19	Framing	Glue uniformity & continuity in frame groove	1 set per shift	Should be uniform,Back sealing should be proper	As per spec	Pass
		Short Side Glue Weight	once Per shift	Till as per Specification	Potting Weight: 25.66g	—
		Long Side Glue Weight	once Per shift		Potting Weight: 19.48g	Good
		Anodizing Thickness	once Per shift	≥15 micron	As per spec	Acceptable
20	Junction Box Assembly	Junction Box(Connector Appearance & Cable Length)	once Per shift	As per Process Card & module drawing	JB Position: 0.78mm shift	Within tolerance
		Silicon Glue Weight on the bottom (g)	once Per shift	21±6 gm	Potting Weight: 20.64g	Good
		Max Welding time	once Per shift	As per Specification	As per spec	Pass

GAUTAM SOLAR		Gautam Solar Private Limited IPQC Check Sheet			Document No. GSPL/IPQC/IPC/003 Issue Date 01/12/2024 Rev. No./Rev.Date 01/30-08-2025	
Date: 2025-11-16		Time:	Shift: A		Po.no.: 1234567	
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
21	Auto JB Soldering	Soldering current	once per shift	As per Specification	As per spec	Good
		Soldering Quality	once per shift	Welding area should be fully covered & checked by twizzer,no yellowing allowed	As per spec	—
22	JB Potting	A/B Glue Ratio	once Per shift	As per Specification	As per spec	Pass
		Potting material weight	once Per shift	21±6 gm	EPE304	Confirmed
		Nozzle Changing	once every 6h	Should be changed after 6 hours or when found issue of damage or extra amount dispensing.	As per spec	—
23	OLE Potting Inspection (If Applicable)	Visual Check	once 5 piece	Potting should be properly filled, and mounting hole should be as per drawing.	As per spec	No defects
24	Curing	Temperature	once per shift	25±3■	Time: 08:00 - Temp: 27.15°C	Stable
		Humidity	once per shift	≤50%	Time: 08:00 - RH: 42%	Within Limit
		Curing Time(H)	once Per shift	≥4 hours	As per spec	Good



<div>GAUTAM</div> <div>SOLAR</div>		<div>Gautam Solar Private Limited</div> <div>IPQC Check Sheet</div>			<div>Document No.</div> <div>GSPL/IPQC/IPC/003</div> <div>Issue Date</div> <div>01/12/2024</div> <div>Rev. No./Rev.Date</div> <div>01/30-08-2025</div>	
Date: 2025-11-16		Time:	Shift: A		Po.no.: 1234567	
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
25	Buffing	Corner Edge-Buffing belt condition	5 pieces per shift	Should not be sharp & No worn out	FF: 78.72%	OK
26	Cleaning	Module should be free from Tape,Dust,Dirt,EVA/Backs heet residue,Corner Burrs,Glue residue on glass,backsheet,JB,Wire etc.)	5 pieces per shift	Post Lam Visual Criteria	S.No: 10017 S.No: 10020 S.No: 10026 S.No: 10072 S.No: 10092	OK
27	Flash Tester	Ambient Temp.	once per shift	25±3■	Time: 08:00 - Temp: 25.66°C	—
		Module Temp.	once per shift	25±3■	Time: 08:00 - Temp: 25.3°C	Good
		Isc/simulator Calibration	once 12h	Isc/simulation should be calibrated at the start of the shift with Golden/Silver module(GSEN/QA/K/11)	Isc: 13.22A	OK
		Validation	once every 4h	As per GSEN/QA/K/11	As per spec	—
		Silver Reference Module Iv Check	once Two weeks	Should be same as original I-v picture	As per spec	—
28	Hipot Test	DCW/IR/Ground continuity	5 pieces per shift	≤50μA , >40MΩ.m² , (0-100) mΩ	S.No: 10013 S.No: 10027 S.No: 10033 S.No: 10035 S.No: 10052	Pass

GAUTAM SOLAR		Gautam Solar Private Limited IPQC Check Sheet			Document No. GSPL/IPQC/IPC/003 Issue Date 01/12/2024 Rev. No./Rev.Date 01/30-08-2025	
Date: 2025-11-16		Time:	Shift: A	Po.no.: 1234567		
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
29	Post EL Test	Verification of current configuration in DC power supply	once Shift	As per WI (GSPL/P/WI/027)	Pmax: 624.02W	Within spec
		EL Inspection and Visual Inspection	5 pieces per shift	Post EL Inspection Criteria, Post EL Visual Criteria	S.No: 10009 S.No: 10046 S.No: 10051 S.No: 10052 S.No: 10096	OK
30	RFID	RFID Position	once per shift	As per Process card	Tilt: -0.39mm	Acceptable
		Cell & Module Make & Manufacturing Month Verification	once per shift	As per BOM and Process card	As per spec	OK
31	Final Visual Inspection	Visual Inspection	5 pieces per shift	Post lam visual inspection criteria	S.No: 10001 S.No: 10030 S.No: 10054 S.No: 10068 S.No: 10082	Clear
		Re-label	5 pieces per shift	No bubble,Tilt,Align,no folded label not acceptable	Tilt: 0.6mm	Pass
32	Dimension measurement	L*W and Module Profile	once per shift	As per Module drawing (±1mm)	Refer Module Drawing	Good
		Mounting Hole X & Y (H/L)	once Per shift		As per spec	—
		Diagonal Difference	once Per shift	≤3mm	FF: 79.16%	OK
		Corner Gap	once Per shift	As per visual inspection criteria	As per spec	—
		JB Cable length	once Per shift	As per Process Card	Cable: 1181.84mm	OK

<div>GAUTAM</div> <div>SOLAR</div>		<div>Gautam Solar Private Limited</div> <div>IPQC Check Sheet</div>			<div>Document No.</div> <div>GSPL/IPQC/IPC/003</div> <div>Issue Date</div> <div>01/12/2024</div> <div>Rev. No./Rev.Date</div> <div>01/30-08-2025</div>	
Date: 2025-11-16		Time:	Shift: A		Po.no.: 1234567	
Sr.No.	Stage	Check point	Quantum of Check Sample Size   Frequency	Shift Acceptance Criteria	Monitoring Result	Remarks,If any
33	Packaging	Packaging Label	once Per shift	WI For Packaging	Tilt: -0.58mm	Pass
		Content in Box	once Per shift		As per spec	—
		Box Condition	once Per shift	Damage,dull printing,wet boxes not allowed	As per spec	Acceptable
		Wooden Pallet dimension	once Per shift	should not be less than module dimension	As per spec	As per spec